601491

Permit # 20660

MIDWEST SURVEYS

LOGGING • PERFORATING • CONSULTING SERVICES
Paola, Kansas 66071
Box 320
913 294-4226

ELECTRIC LOG
RESISTIVITY
OHM-METER²/METER
AM - AM - AO - SP

FILING NO.

COMPANY: RHODEN INVESTMENT CO.
WELL: NO. 50-I
FIELD: MERRYVALE LEASE
COUNTY: JACKSON CO., MO
LOCATION: 2904' NSL & 2183' WEL
SEC. 33 TWP. 47N. RGE. 33W

OTHER SERVICES

RELEASED to 4-26-84
5/24/84 [illegible]

PERMANENT DATUM: G.L. ELEV. NA
LOG MEASURED FROM: G.L. FT. ABOVE PERM. DATUM
DRILLING MEASURED FROM: G.L.

ELEV. K.B. NA
D.F. NA
G.L. NA

Date	4/26/83
Run No.	NA
First reading	576.0
Last reading	50.0
Feet measured	526.0
Depth reached	577.0
Bottom Driller	580.0
Csg. SOC	NA
Csg. Driller	" @ 20.0
Mud Nature	NATIVE MUD
Dens. | Visc.	NA | NA
Mud pH	NA
Water Loss	NA
Rm	NA
@ BHT	NA
Rmf	NA
Rmc	NA
Bit Size	6¾"
Spacings	AM-AM
AM	16" NORMAL
AM	64" NORMAL
AO	NA
Opr. Rig Time	1.5 Hrs.
Truck No.	10'
Recorded By	BILEY RAWSON
Witness	E. BOGLE

RECEIVED
JUN 30 1983
MO. OIL & GAS COUNCIL

REMARKS: BHT ° F Measured Hours After Circulation

NO CONTROLLED MUD PROGRAM

SPONTANEOUS-POTENTIAL millivolts	DEPTHS	RESISTIVITY OHM-METER²/METER
Millivolts/Div 10; 100 Millivolts/Full Scale 0		16" Short Normal; OHM-METERS/DIV. 5.0; 0 OHM-METERS/FULL SCALE 100
Gamma Ray; Counts/Sec.; Sens. 100 Cps. TC 0.5Secs.; Counts/Div. 10; 0 CPS FULL SCALE 100 CPS		64" Long Normal; OHM-METERS/DIV. 5.0; 0 OHM-METERS/FULL SCALE 100
		6 ft. Lateral; OHM-METERS/DIV.; 0 OHM-METERS/FULL SCALE NA

COMPANY Rhoden Investment Co.
WELL No. 50-I
LEASE Merryvale
COUNTY Jackson Co., MO
DATE April 26, 1983

DRILLERS T.D. 580.0
LOGGERS T.D. 577.0
LOGGERS R.D. 576.0