Schlumberger

Company: MIDCONTINENT RESOURCES
Well: ARCH & LAMINI FORKNER 34-1
Field: WILDCAT
County: VERNON State: MISSOURI

PLATFORM EXPRESS
TRIPLE COMBO

DEPTH SUMMARY LISTING

Date Created: 30-AUG-2004 21:53:14

Depth System Equipment

Depth Measuring Device		Tension Device		Logging Cable	
Type:	IDW-B	Type:	CMTD B/A	Type:	7-39P-LXS
Serial Number:	5910	Serial Number:	1084	Serial Number:	3171
Calibration Date:	04-APR-2004	Calibration Date:	12-JUN-2004	Length:	12350.00 FT
Calibrator Serial Number:	1	Calibrator Serial Number:	1084	Conveyance Method:	Wireline
Calibration Cable Type:	7-46P	Calibration Gain:	0.87	Rig Type:	LAND
Wheel Correction 1:	-3	Calibration Offset:	391.00		
Wheel Correction 2:	-5				

Depth Control Parameters

Log Sequence:	First Log In the Well
Rig Up Length At Surface:	0.00 FT
Rig Up Length At Bottom:	0.00 FT
Rig Up Length Correction:	0.00 FT
Stretch Correction:	0.00 FT
Tool Zero Check At Surface:	0.10 FT

Depth Control Remarks

1. DEPTH CONTROL AS PER SCHLUMBERGER STANDARDS.
2
3
4
5
6

THE USE OF AND RELIANCE UPON THIS RECORDED-DATA BY THE HEREIN NAMED COMPANY (AND ANY OF ITS AFFILIATES, PARTNERS, REPRESENTATIVES, AGENTS, CONSULTANTS AND EMPLOYEES) IS SUBJECT TO THE TERMS AND CONDITIONS AGREED UPON BETWEEN SCHLUMBERGER AND THE COMPANY, INCLUDING: (a) RESTRICTIONS ON USE OF THE RECORDED-DATA; (b) DISCLAIMERS AND WAIVERS OF WARRANTIES AND REPRESENTATIONS REGARDING COMPANY'S USE OF AND RELIANCE UPON THE RECORDED-DATA; AND (c) CUSTOMER'S FULL AND SOLE RESPONSIBILITY FOR ANY INFERENCE DRAWN OR DECISION MADE IN CONNECTION WITH THE USE OF THIS RECORDED-DATA.

OTHER SERVICES1
OS1: ARRAY INDUCTION
OS2: LITHO-DENSITY
OS3: COMPENSATED NEUTRON
OS4: GAMMA RAY
OS5: DIPMETER

REMARKS: RUN NUMBER 1
FIRST RUN IN HOLE
DEPTH CONTROL AS PER SCHLUMBERGER STANDARDS.
LIMESTONE MATRIX: 2.71 G/CC
FORMATION FLUID: 1.0 G/CC
GULICK DRILLING RIG #1
YOUR CREW TODAY WAS DAVE, KERRY AND MAX
THANK YOU FOR USING SCHLUMBERGER

SERVICE ORDER #: 10822454
PROGRAM VERSION: 12C0-301

EQUIPMENT DESCRIPTION

RUN 1

SURFACE EQUIPMENT

WITM (CTS)-A NCS-VB
GSR-U/Y
NGT-B
CNB-AB

DOWNHOLE EQUIPMENT



MAXIMUM STRING DIAMETER 6.88 IN
MEASUREMENTS RELATIVE TO TOOL ZERO
ALL LENGTHS IN FEET

Company: MIDCONTINENT RESOURCES
Well: ARCH & LAMINI FORKNER 34-1
Field: WILDCAT
County: VERNON
State: MISSOURI

PLATFORM EXPRESS
TRIPLE COMBO